



NO.NEWZ/BBMP/PDDZ/2018-19

Date:-06-06-2018

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of building for Indoor games at Sy No.33 in Mallasandra Ward No.13			
Item No	Description of work	Unit	Qty
1	KSRB 2-2.1 : Earthwork excavation by manual means for foundation of buildings, culverts, water supply and sanitary lines and electrical conduits etc, either in pits or in	Cum	135.58
2	KSRB 2.8 : Providing and Filling in foundation with granite / trap cum broken metal 100mm. and down size, with approved sand including hand packing, ramming,	Cum	217.80
3	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	cum	129.33
4	KSRB 5.3-3: Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less	cum	316.70
5	KSRB 4.2.1: Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal	Cum	229.27
6	KSRB 2.3: Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer	Cum	1511.72
7	KSRB 2.5 : Earthwork excavation in all soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by	Cum	345.42
8	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass	Sqm	315.95
9	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including	Sqm	210.40
10	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost	Sqm	221.73
11	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding	Tn	21.59

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

 For Newzen Consultants Bangalore

